

**PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- DMIC Project**

**Department of Industrial Policy & Promotion**

**Reporting Period: Status as on 30<sup>th</sup> July 2010**

Sl. No.	Particulars	Report						
1.	Name of the Scheme/Project	Delhi – Mumbai Industrial Corridor (DMIC) Project						
2.	Number of MoUs <sup>1</sup> signed/yet to be signed with name of the States	MoUs signed with all the DMIC States.	--					
3a.	Early Bird Projects (EBPs) - Indian side <a href="#">EBP Indian side.doc</a>	EBPs finalized for all the DMIC States.	--					
3b.	Early Bird Projects (EBPs) - Japan side <a href="#">EBP Japan side.doc</a>	Five EBPs announced; currently at an early stage of implementation; progress monitored regularly.	These five EBPs are in the States of UP, Haryana and Rajasthan					
4a.	Master Planning Consultants appointed/ yet to be appointed	All the Master Planning Consultants appointed. M/s Scott Wilson for overall DMIC region M/s Halcrow for Gujarat Investment Region (IR) M/s Lea Associates for MP IR M/s Jurong Consultants for Haryana IR M/s AECOM for Maharashtra IR and Dighi Port industrial area. M/s Kuiper Compagnons BV for Rajasthan IR M/s Halcrow for UP IR						
4b.	Timelines for submission of final reports by the Consultants	Scott Wilson	Halcrow (Gujarat)	Lea Associates (MP)	Jurong (Haryana)	AECOM (Maharashtra)	Kuiper (Rajasthan)	Halcrow (UP)
		Submitted	Submitted	Submitted	July 2010	August 2010		
4c.	Reports submitted so far	Overall perspective planning for DMIC region completed.	Development plan of the Gujarat IR submitted by the consultants being reviewed by DMICDC and state government.  Based on the feedback of State Government on draft Development Plan the consultant	Concept plan finalized.  Development Plan submitted by the consultant is under review.  Instructions issued by TRIFAC, the State nodal agency, to expedite the	Delineation of IR finalized.  Concept master plan and infrastructure gap assessment under finalization.  Committee constituted by the state	The inception reports submitted by the consultants have been approved by the State Government.  The Reports on the area delineation, market analysis and	Inception report submitted by the consultant is being reviewed by DMICDC and State Govt.  The consultants undertaking further studies on delineation	The Inception Report submitted by the consultant being reviewed by DMICDC and the State Government.  The consultant is undertaking further studies on delineation of the

		<p>preparing the Development Plan. It will be put to public review for notification purpose.</p> <p>Concept Master Plan for Green Field Integrated Industrial Township submitted by the consultants being reviewed by the State Government.</p> <p>Based on feedback from the State Government and Project Management Consultant, final report on pre feasibility on renewable energy, integrated housing for industry workers, water management system, flood management and rail infrastructure being prepared by the consultants.</p> <p>The State Government has initiated the process of land acquisition.</p> <p>The projects envisaged to be implemented on PPP basis being finalized by the</p>	<p>process of land acquisition for DMIC projects and for building enabling infrastructure.</p> <p>Master plan for green field integrated township and pre-feasibility studies for eight projects submitted by the consultant are being reviewed by the State Government.</p>	<p>government to address the issue of water availability for the IR.</p> <p>The Consultant established the source and reliability of the water project namely "Fresh Water from Tajewala/Hathnikund Barrage on River Yamuna".</p> <p>For the project on Mass Rapid Transit System (MRTS) in MBIR, technology options and two alignment profiles discussed with HSIIDC. Study on two additional MRTS alignments in MBIR under progress. Joint meetings to be held with the NCRPB who is working on the RRTS project for Delhi-Gurgaon-Rewari-Alwar to share studies/surveys etc.</p>	<p>infrastructure gap assessment for both nodes submitted by the consultants to the State Government.</p> <p>MIDC being pursued for land acquisition on priority for the investment nodes.</p> <p>Preparation of Master Plan of investment nodes at advanced stage.</p>	<p>of the investment region, water &amp; other infrastructure linkages and discussing the same with the State Government and DMICDC.</p>	<p>investment region, water &amp; other infrastructure linkages and discussing the same with the State Government and DMICDC.</p>
--	--	---	--	---	---	--	---

			DMICDC in consultation with the State Government.		which would be useful for MRTS.				
4d.	Timelines for implementation	initiating	Initiated	September 2010	September 2010	December 2010	November 2010		
4e.	Status of implementation	initiating	<p>Site survey conducted by the consultants for greenfield integrated township and the site near Dhawlapuri, Ahmednagar in Maharashtra finalized in consultation with the State Government. The draft pre-feasibility studies for the two expressways viz. Indore-Ahmedabad and Pune-Nashik submitted by the consultants are being reviewed. Based on the draft pre-feasibility report, proposal for broadening of NH-50 from Khed to Nashik will be taken up with NHA.</p> <p><u>Power Projects:</u> Preparation of Detailed Project Reports have been completed in respect of the four power projects one each</p>	This will be taken up only after the reports are finalized.					

		<p>in the States of Gujarat, MP and two in Maharashtra.</p> <p>Two more sites for setting up of Power Projects are being finalized with States though the confirmation for water supply and in-principal approval for sites is still awaited.</p> <p>The first stage approval for the TOR by Ministry of Environment &amp; Forests (MoEF) has been accorded for two projects while the other two projects would be considered by the MoEF in the month of August 2010.</p> <p>Key terms of Gas Supply agreement and the draft Memorandum of Co-operation have been finalized with M/s GAIL.</p>					
4f.	Status of feasibility study of EBPs	Gujarat	Madhya Pradesh	Haryana	Maharashtra	Rajasthan	Uttar Pradesh
		Final report on techno-economic feasibility of one EPB, Mega Industrial Park at Dholera is being	Final report of EBPs approved by the State Government.  Completed the project structuring of the EBP	Draft concept master plan of the EBP viz. Integrated Multi Modal Logistics Hub (IMLH) at Rewari is being reviewed by the State Government and DMICDC. Site survey	Feasibility studies at advanced stage.  MIDC being	Inception report under review.  The Consultant has suggested site options for	Inception report under review.  Response of the State awaited on

		<p>finalized in consultation with the State Government.</p> <p>The site clearance for the development of Greenfield International Airport near Dholera has been obtained. The process of environment clearance would be taken up by the Airport Authority of India who are currently preparing the Detailed Project Report of the Airport.</p>	<p>'water supply and waste water management'.</p> <p>Project structuring of EBP, 'knowledge city' is under way.</p>	<p>for conducted by HSIIDC and the project consultants and response is awaited from HSIIDC.</p> <p>Draft concept master plan of world class Exhibition cum Convention Centre submitted to the Department of Commerce. Land admeasuring about 250 acres for ECC is under acquisition by the State Government. State Government had expressed their intent for taking financial stake in the project. A letter has been sent to the State in this regard and response is awaited on the same.</p>	<p>pursued for land acquisition on priority for Multi Model Logistic Park, Exhibition – cum – Convention Centre (ECC). The RFQ for Development of ECC under discussion with the State Government.</p>	<p>Aerotropolis Early Bird Project along with alignment options for the development of the road link connecting Bhiwadi–Neemrana.</p>	<p>finalization of the site for 'Delineation of the Investment Region'.</p>
5.	Status of JBIC loan for PDF	Loan documents in respect of JBIC loan for DMIC project signed on 28 <sup>th</sup> December 2009 between IIFCL and JBIC with sovereign guarantee from Government of India (Ministry of Finance).					
6.	Details of annual allocation/ releases to DMIC-PDF*	Year	2007-08	2008-09	2009-10	2010 -11	2011-12
	Allocation (in Crores)	Nil	50.00	(BE) 50.00 (RE) 0.01	75.00		
	Releases (In Crores)	--	50.00	7.00	-		
7.	Indo – Japan Task Force Meetings – Number of meetings held so far/ decision in the last meeting	8 meetings held so far. Last meeting held on 16 <sup>th</sup> June 2010 in Tokyo, Japan. Minutes of the meeting awaited.					
8.	Eco-Cities in DMIC Region	On 28 <sup>th</sup> December 2009, DMICDC has signed an MoU with JETRO/JBIC/NEDO/NEXI on "Development of Smart Communities and Eco-friendly Townships". Four pilot projects in three DMIC states of Gujarat, Haryana and Maharashtra finalized. Japanese consultants for each of the above states appointed by METI. Tripartite MoUs have been signed between DMICDC, state governments and Japanese consortia on 30.4.2010. Consultants undertaking collection of data and meeting concerned agencies of the State Governments.					
9.	Any other issue related to DMIC Project	In the meeting held on 9 <sup>th</sup> January 2010 between the Union Minister of Commerce & Industry and CM, Rajasthan, it was decided to develop a "National Manufacturing & Investment Zone" (NMIZ) as an integral component of DMIC Project. A Task Force has been constituted on 27 <sup>th</sup> January 2010 to facilitate the implementation of NMIZ. The Task Force has held its first meeting on 5 <sup>th</sup> May 2010 in New Delhi.					

<sup>1</sup> MoUs are signed between DMICDC and the concerned state nodal agency for master planning and development of identified EBPs.

\* EFC in its meeting held under the chairmanship of Secretary, DIPP on 24<sup>th</sup> December 2009 recommended allocation of additional amount of Rs.93 Crore for meeting expenditure under Phase 1A project development activities till March 2011.

